

ASBESTOS ABATEMENT ACTIVITY SUMMARY REPORT
7612 – 20 W MADISON AVE RIVER FOREST, ILLINOIS

SUBMITTED TO: Village of River Forest
400 Park Avenue
River Forest, Il 60305

SUBJECT SITE: 7612 - 20 W MADISON AVE RIVER FOREST, ILLINOIS

PREPARED BY:



NORTHERN ENVIRONMENTAL DEVELOPMENT
2000 W. Carroll Ave. Suite 303B Chicago, Il 60612

April 18, 2023

N.E.D.
Northern Environmental Development, Inc.
2000 West Carroll, Chicago, Illinois 60612 phone (312) 850-9010 fax (312) 850-9050
NEDChicago.com

ASBESTOS ABATEMENT ACTIVITY SUMMARY

Submitted to: Village of River Forest
400 Park Avenue
River Forest, Il 60305

April 18, 2023

Location of Activity: 7612 – 7620 W Madison Street River Forest, Il

Northern Environmental Development, Inc. (NED) was retained by the Village of River Forest to monitor and report on asbestos removal work conducted at 7612 – 7620 W Madison River Forest, Il. The identified asbestos containing materials were removed under a Cook County permit and IEPA project notification by Husar Abatement LTD, an Illinois Department of Public Health licensed abatement contractor ID # 500-0828

Activity Performed By: Husar Abatement, LTD
10215 Franklin Ave
Franklin Park, Il

Start Date: 4/3/23
Completion Date: 4/14/23

Material Removed:

The materials removed from 7612 – 20 W Madison River Forest, Il included exterior window and door caulk, exterior roof flashing, interior vinyl floor tiles, black mastic, transite wall board, transite air duct pipe in concrete slab, drywall wall board and joint compound, tape wrap insulation, pipe sleeve insulation, and mud fitting insulations.

Description of Activity:

The abatement project was initiated to facilitate a total structural demolition of all four buildings. The abatement scope of work performed by Husar Abatement, LTD included exterior non-friable and interior gross abatement of asbestos containing materials within containment enclosures with hepa air filtration. The abatement project was started on April 3, 2023 with daily monitoring conducted by NED Inc. Project manager / air sampling professional (PM/ASP) Kevin Casey monitored abatement activity, and collected clearance samples for laboratory analysis. The abatement and cleaning activity was successfully completed on April 14, 2023 with laboratory analysis resulting in clearance samples below the clearance criterion of 70 smm² (structures per square millimeter). All waste was properly containerized, removed from the building, and loaded into a fully enclosed 30 yard dumpster for landfill delivery. All ACM waste was transported by Homewood Disposal to Laraway RDF 21233 W Laraway Road Joliet, Il landfill.

Enclosures: State of Illinois Asbestos Project Notification Form 7612 – 20 W Madison River Forest, Il / Post asbestos removal air sampling report / NED daily activity log summaries / Photos

N.E.D.

Northern Environmental Development, Inc.

2000 West Carroll, Chicago, Illinois 60612 phone (312) 850-9010 fax (312) 850-9050

NEDChicago.com

Post asbestos removal air sampling report.

NED daily activity log summaries /

Submitted to: Village of River Forest
400 Park Avenue
River Forest, Il 60305

April 18, 2023

RE: Clearance Air Sampling 7612 – 7620 W Madison River Forest, Illinois

Summary

Northern Environmental Development, Inc. conducted post asbestos removal clearance air sampling for the detection of airborne asbestos. Illinois Department of Public Health licensed air sampling professional Kevin Casey ID #100-5602 conducted the pump calibration and air sample collection. Sample cassettes were analyzed by Transmission Electron Microscopy (TEM) method at Stat Analysis Corporation an AIHA and NVLAP accredited laboratory.

Material Removed:

The materials removed from 7612 – 20 W Madison River Forest, Il included exterior window and door caulk, exterior roof flashing, interior vinyl floor tiles, black mastic, transite wall board, transite air duct pipe in concrete slab, drywall wall board and joint compound, tape wrap insulation, pipe sleeve insulation, and mud fitting insulations.

Sampling Methodology

Representative air was drawn through a mixed cellulose ester filter 25mm diameter, .04 micron pore size, in a 3 piece cassette. The open-faced sample cassettes were attached to tubing and a sampling pump. Pump flow rates were checked before and after the sampling period by a rotometer.

Laboratory Results

Sample cassettes were analyzed by Transmission Electron Microscopy method. The average # structures on the samples collected on 4/11/23 – 4/13/23 was (zero) 0 s/mm². No airborne asbestos structures were detected. The work areas passed clearance.

Transmission Electron Microscopy

Date Collected 4/11/23

Date Analyzed: 4/11/23

Date Reported: 4/11/23

Project Name: Village of River Forest 7620 W Madison

Summary of data from Stat Analysis laboratory batch # 364431

<i>Sample #</i>	<i>Sample Description</i>	<i>Flow Rate (lpm)</i>	<i>Volume</i>	<i>Asbestos Structures</i>	<i>*s/mm2</i>
1	Breezeway	10	1,200	0	<.0005
2	1 st floor offices SE	10	1,200	0	<.0005
3	1 st floor lobby	10	1,200	0	<.0005
4	Main office	10	1,200	0	<.0005
5	2 nd floor NE	10	1,200	0	<.0005

Note: No airborne asbestos structures were detected.

Sample analyzed by Transmission Electron Microscopy (TEM) method at Stat Analysis Corporation an AIHA and NVLAP accredited laboratory.

**ASBESTOS ANALYSIS OF AIR BY
TRANSMISSION ELECTRON MICROSCOPY ANALYSIS**

Method: 40CFR, Part 763, Subpart E, Appendix-A

Northern Environmental Development
2000 W. Carroll Ave., Ste. 303B
Chicago, IL 60612
Phone: (312) 850-9010
Fax: (312) 850-9050

Reference:

Location: 7620 W Madison River Forest, IL

Batch No.: 364431

Customer No.: 251

Date Received: 04/11/2023

Date Analyzed: 04/11/2023

Date Reported: 04/11/2023

Turn Around Time: 3 Days

Average Grid Opening: 0.01286 mm²

Laboratory Sample Number	Customer Sample Number	Air Volume (L)	Grid Opening	Total Asbestos Structures	Asbestos Structures (S/cc)	Asbestos Structures (mm ²)	Analytical Sensitivity
364431001	1	1200	5	0	< 0.005	< 16	≤ 0.005
364431002	2	1200	5	0	< 0.005	< 16	≤ 0.005
364431003	3	1200	5	0	< 0.005	< 16	≤ 0.005
364431004	4	1200	5	0	< 0.005	< 16	≤ 0.005
364431005	5	1200	5	0	< 0.005	< 16	≤ 0.005

MDL = 0.005 structures/cc for 1000L

Average Structures per mm² : N/A*Analytical uncertainty due to random distribution of fibers and random selection of grid openings is CV = 0.5 (95% confidence level)*

The use of the NVLAP logo does not imply endorsement by NVLAP or any agency of the US Government.

The results of this report relate only to the samples tested. This report shall not be reproduced unless written approval has been obtained from the laboratory. This report remains property of STAT Analysis until payment is received in full (see invoice).

The laboratory is not responsible for data collected by personnel who are not part of the laboratory. Results reported in both structures/cm³ and structures/mm² are dependent on the volume of air sampled and measured by non-laboratory personnel and are not covered by the laboratory's NVLAP accreditation.

Transmission Electron Microscopy

Date Collected 4/11/23

Date Analyzed: 4/11/23

Date Reported: 4/11/23

Project Name: Village of River Forest 7614 W Madison

Summary of data from Stat Analysis laboratory batch # 364432

<i>Sample #</i>	<i>Sample Description</i>	<i>Flow Rate (lpm)</i>	<i>Volume</i>	<i>Asbestos Structures</i>	<i>*s/mm2</i>
1	Front office area	10	1,200	0	<.0005
2	Front office area	10	1,200	0	<.0005
3	Front office area	10	1,200	0	<.0005
4	Front office area	10	1,200	0	<.0005
5	Front office area	10	1,200	0	<.0005

Note: No airborne asbestos structures were detected.

Sample analyzed by Transmission Electron Microscopy (TEM) method at Stat Analysis Corporation an AIHA and NVLAP accredited laboratory.

**ASBESTOS ANALYSIS OF AIR BY
TRANSMISSION ELECTRON MICROSCOPY ANALYSIS**

Method: 40CFR, Part 763, Subpart E, Appendix-A

Northern Environmental Development

2000 W. Carroll Ave., Ste. 303B

Chicago, IL 60612

Phone: (312) 850-9010

Fax: (312) 850-9050

Reference:

Location: 7614 W Madison River Forest, IL

Batch No.: 364432

Customer No.: 251

Date Received: 04/11/2023

Date Analyzed: 04/11/2023

Date Reported: 04/11/2023

Turn Around Time: 3 Days

Average Grid Opening: 0.01286 mm ²

Laboratory Sample Number	Customer Sample Number	Air Volume (L)	Grid Opening	Total Asbestos Structures	Asbestos Structures (S/cc)	Asbestos Structures (mm ²)	Analytical Sensitivity
364432001	1	1200	5	0	< 0.005	< 16	≤ 0.005
364432002	2	1200	5	0	< 0.005	< 16	≤ 0.005
364432003	3	1200	5	0	< 0.005	< 16	≤ 0.005
364432004	4	1200	5	0	< 0.005	< 16	≤ 0.005
364432005	5	1200	5	0	< 0.005	< 16	≤ 0.005

MDL = 0.005 structures/cc for 1000L

Average Structures per mm² : N/A

Analytical uncertainty due to random distribution of fibers and random selection of grid openings is CV = 0.5 (95% confidence level)

The use of the NVLAP logo does not imply endorsement by NVLAP or any agency of the US Government.

The results of this report relate only to the samples tested. This report shall not be reproduced unless written approval has been obtained from the laboratory. This report remains property of STAT Analysis until payment is received in full (see invoice).

The laboratory is not responsible for data collected by personnel who are not part of the laboratory. Results reported in both structures/cm³ and structures/mm² are dependent on the volume of air sampled and measured by non-laboratory personnel and are not covered by the laboratory's NVLAP accreditation.

Transmission Electron Microscopy

Date Collected 4/13/23

Date Analyzed: 4/13/23

Date Reported: 4/13/23

Project Name: Village of River Forest 7612 W Madison

Summary of data from Stat Analysis laboratory batch # 364486

<i>Sample #</i>	<i>Sample Description</i>	<i>Flow Rate (lpm)</i>	<i>Volume</i>	<i>Asbestos Structures</i>	<i>*s/mm2</i>
1	2 nd floor bathroom	10	1,200	0	<.0005
2	2 nd floor pantry	10	1,200	0	<.0005
3	2 nd floor kitchen	10	1,200	0	<.0005
4	2 nd floor kitchen	10	1,200	0	<.0005
5	2 nd floor kitchen	10	1,200	0	<.0005

Note: No airborne asbestos structures were detected.

Sample analyzed by Transmission Electron Microscopy (TEM) method at Stat Analysis Corporation an AIHA and NVLAP accredited laboratory.

**ASBESTOS ANALYSIS OF AIR BY
TRANSMISSION ELECTRON MICROSCOPY ANALYSIS**

Method: 40CFR, Part 763, Subpart E, Appendix-A

Northern Environmental Development

2000 W. Carroll Ave., Ste. 303B

Chicago, IL 60612

Phone: (312) 850-9010

Fax: (312) 850-9050

Reference:

Location: 7612 W Madison, River Forest

Batch No.: 364486

Customer No.: 251

Date Received: 04/13/2023

Date Analyzed: 04/13/2023

Date Reported: 04/13/2023

Turn Around Time: 3 Days

Average Grid Opening: 0.01286 mm²

Laboratory Sample Number	Customer Sample Number	Air Volume (L)	Grid Opening	Total Asbestos Structures	Asbestos Structures (S/cc)	Asbestos Structures (mm ²)	Analytical Sensitivity
364486001	1	1200	5	0	< 0.005	< 16	≤ 0.005
364486002	2	1200	5	0	< 0.005	< 16	≤ 0.005
364486003	3	1200	5	0	< 0.005	< 16	≤ 0.005
364486004	4	1200	5	0	< 0.005	< 16	≤ 0.005
364486005	5	1200	5	0	< 0.005	< 16	≤ 0.005

MDL = 0.005 structures/cc for 1000L

Average Structures per mm² : N/A*Analytical uncertainty due to random distribution of fibers and random selection of grid openings is CV = 0.5 (95% confidence level)*

The use of the NVLAP logo does not imply endorsement by NVLAP or any agency of the US Government.

The results of this report relate only to the samples tested. This report shall not be reproduced unless written approval has been obtained from the laboratory. This report remains property of STAT Analysis until payment is received in full (see invoice).

The laboratory is not responsible for data collected by personnel who are not part of the laboratory. Results reported in both structures/cm³ and structures/mm² are dependent on the volume of air sampled and measured by non-laboratory personnel and are not covered by the laboratory's NVLAP accreditation.

Transmission Electron Microscopy

Date Collected 4/13/23

Date Analyzed: 4/13/23

Date Reported: 4/13/23

Project Name: Village of River Forest 7618 W Madison

Summary of data from Stat Analysis laboratory batch # 364487

<i>Sample #</i>	<i>Sample Description</i>	<i>Flow Rate (lpm)</i>	<i>Volume</i>	<i>Asbestos Structures</i>	<i>*s/mm2</i>
1	Rear vault	10	1,200	0	<.0005
2	Rear mechanical room	10	1,200	0	<.0005
3	Middle office area	10	1,200	0	<.0005
4	Front office E	10	1,200	0	<.0005
5	Front office W	10	1,200	0	<.0005

Note: No airborne asbestos structures were detected.

Sample analyzed by Transmission Electron Microscopy (TEM) method at Stat Analysis Corporation an AIHA and NVLAP accredited laboratory.

**ASBESTOS ANALYSIS OF AIR BY
TRANSMISSION ELECTRON MICROSCOPY ANALYSIS**

Method: 40CFR, Part 763, Subpart E, Appendix-A

Northern Environmental Development

2000 W. Carroll Ave., Ste. 303B

Chicago, IL 60612

Phone: (312) 850-9010

Fax: (312) 850-9050

Reference:

Location: 7618 W Madison, River Forest, IL

Batch No.: 364487

Customer No.: 251

Date Received: 04/13/2023

Date Analyzed: 04/13/2023

Date Reported: 04/13/2023

Turn Around Time: 3 Days

Average Grid Opening: 0.01286 mm²

Laboratory Sample Number	Customer Sample Number	Air Volume (L)	Grid Opening	Total Asbestos Structures	Asbestos Structures (S/cc)	Asbestos Structures (mm ²)	Analytical Sensitivity
364487001	1	1200	5	0	< 0.005	< 16	≤ 0.005
364487002	2	1200	5	0	< 0.005	< 16	≤ 0.005
364487003	3	1200	5	0	< 0.005	< 16	≤ 0.005
364487004	4	1200	5	0	< 0.005	< 16	≤ 0.005
364487005	5	1200	5	0	< 0.005	< 16	≤ 0.005

MDL = 0.005 structures/cc for 1000L

Average Structures per mm² : N/A*Analytical uncertainty due to random distribution of fibers and random selection of grid openings is CV = 0.5 (95% confidence level)*

The use of the NVLAP logo does not imply endorsement by NVLAP or any agency of the US Government.

The results of this report relate only to the samples tested. This report shall not be reproduced unless written approval has been obtained from the laboratory. This report remains property of STAT Analysis until payment is received in full (see invoice).

The laboratory is not responsible for data collected by personnel who are not part of the laboratory. Results reported in both structures/cm³ and structures/mm² are dependent on the volume of air sampled and measured by non-laboratory personnel and are not covered by the laboratory's NVLAP accreditation.

SCOPE OF ACCREDITATION TO ISO/IEC 17025:2017

STAT Analysis Corporation

STAT Analysis Corporation
2242 W. Harrison Suite 200
Chicago, IL 60612
Mr. Sean Hayes
Phone: 312-733-0551
Email: shayes@statanalysis.com
<http://www.STATAnalysis.com>

ASBESTOS FIBER ANALYSIS


NVLAP LAB CODE 101202-0

Bulk Asbestos Analysis

<u>Code</u>	<u>Description</u>
18/A01	EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of Asbestos in Bulk Insulation Samples
18/A03	EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials

Airborne Asbestos Analysis

<u>Code</u>	<u>Description</u>
18/A02	U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in 40 CFR, Part 763, Subpart E, Appendix A.



For the National Voluntary Laboratory Accreditation Program

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2017

NVLAP LAB CODE: 101202-0

STAT Analysis Corporation
Chicago, IL

is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:

Asbestos Fiber Analysis

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2017.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2022-07-01 through 2023-06-30

Effective Dates



A handwritten signature in black ink, appearing to read 'T. J. Egan', is written over a horizontal line.

For the National Voluntary Laboratory Accreditation Program

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 3, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

Met with Matt Walsh from the Village of River Forest along with Aaron Sanchez and Luis Rodriguez from Husar Abatement.

Inspection reports were reviewed and Husar explained their abatement plans that they expect to take approximately 2 weeks.

A walkthrough of various areas takes place. Husar starts a generator and begins preparing the 7260 first floor containment in which they will remove drywall, floor tile, mastic and thermal system insulation.

Met with Luis Rodriguez when they had finished preparation of containment. Abatement begins around 1pm today and the crew finishes at 3pm.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 4, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

Met with Luis Rodriguez from Husar Abatement to discuss continued abatement of drywall in the 7620 first floor office containment. There are areas that have plaster and drywall and the plan to continue with this work all day. Water is being sprayed using an airless sprayer continuously throughout the containment. 2000 CFM HEPA air machines are operating and exhausting outside.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 5, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

Met with Luis Rodriguez from Husar Abatement to discuss continued abatement of drywall in the 7620 first floor office containment. Crew is beginning to waste out into the lined and closed dumpster at the exit door. Luis expects to finish drywall removal and waste out by the end of the shift today. Afterward, the crew will focus on floor tile and mastic as well as thermal system insulation on Thursday and Friday.

Met with Matt Walsh to do a walkthrough of 10 Lathrop and 11 Ashland single family homes to check for proper removal of the previously identified asbestos containing materials.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 6, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

Met with Luis Rodriguez from Husar Abatement to discuss continued abatement of drywall in the 7620 first floor office containment. The crew has finished removal of the drywall and is completing the waste out procedures. Floor tile and mastic removal will commence after lunch. Husar expects to finish this containment area within 2 to 3 more shifts.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 7, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

NED representatives on site this morning to meet with Luis Rodriguez from Husar Abatement. Each of the four buildings inspection reports were surveyed. A walkthrough of each building was conducted following the inspection reports. Husar used spray paint to demarcate all materials that are to be removed. The first floor offices containment at 7620 W. Madison is expected to be completed on Monday. NED plans to conduct clearance testing on Monday afternoon.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 10, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

NED representatives on site this morning to meet with Luis Rodriguez from Husar Abatement. The first floor 7620 W. Madison 1st floor offices containment is being final cleaned and NED conducts final air sampling clearance today. The containment passes clearance. Workers begin to work on the transite duct work inside the concrete at 7618 W. Madison including the transite inside the safe.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 11, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

NED representatives on site this morning to meet with Igor from Husar Abatement. Workers continue to work on the transite duct work inside the concrete at 7618 W. Madison including the transite inside the safe. Another worker is removing floor tile from the 2nd floor of the 7612 W. Madison building. Some of the exterior window glaze is also being removed.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 12, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

NED representatives on site this morning to meet with Igor from Husar Abatement. Workers continue to work on the transite duct work inside the concrete at 7618 W. Madison including the transite inside the safe. Workers are removing the roof flashing on 7612 and 7614 W. Madison as well.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 13, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

NED representatives on site this morning to meet with Igor from Husar Abatement. Workers continue to work on the transite duct work inside the concrete at 7618 W. Madison.

Workers complete the roof flashing removal and exterior window glaze and caulk removal.

N.E.D.

Northern Environmental Development, Inc.

2000 W. Carroll, Suite 303B, Chicago, Illinois 60612 *Phone: (312) 850-9010 *Fax: (312) 850-9050
NEDChicago.com

April 14, 2023

DAILY LOG:

7612-20 W. Madison, River Forest, Illinois

ACTIVITIES:

NED representatives on site this morning to meet with Igor from Husar Abatement.
Workers complete the interior transite pipe inside 7618 W. Madison.
Clearance samples are conducted inside 7612 and 7618 W. Madison.
All interior samples have passed clearances.

N.E.D.

Northern Environmental Development, Inc.

2000 West Carroll, Chicago, Illinois 60612 phone (312) 850-9010 fax (312) 850-9050
NEDChicago.com

State of Illinois Asbestos Project Notifications and Cook County Permit
7612 – 20 W Madison River Forest, Il

**COOK COUNTY PRESIDENT
COOK COUNTY BOARD
OF COMMISSIONERS**
TONI PRECKWINKLE



**BUREAU OF ADMINISTRATION
DEPARTMENT OF ENVIRONMENT
& SUSTAINABILITY**

DEBORAH C. STONE
Director

69 W Washington Suite 1900
Chicago, Illinois 60602-3004
TEL: (312) 603-8200
www.cookcountyil.gov/environment

Department of Environment & Sustainability Permit

Current Permit Information

Permit Number: PA17044840	Issuance Date: 3/20/2023
Permit Type: Asbestos Abatement	
Permitted Facility Address: 7612-7620 Madison ST River Forest IL 60305	
Facility Type: Commercial	Facility Name: Commercial Building
Current Work Start Date: 4/3/2023	Current Work End Date: 4/14/2023
Current Work Start Time: 07:00AM	Current Work End Time: 03:30PM

Submission Information

Submitter Name: Janina Stogowska	Submittal Date: Friday, March 17, 2023
Owner Contact Name: Village Of River Forest	
Contractor Name: Husar Abatement Ltd.	
Contractor Contact Name: Janina Stogowska	Contractor Contact Number: 847-349-9105

Asbestos Abatement Amount Information (if applicable)

	RACM to be removed	Total Asbestos to be removed
Pipes (Linear Ft)	94	704
Surface Area (Sq Ft)	8139	9529

8. PROJECT DESIGNER ID#: 100-		Name:	
Complete Project Designer Name and License ID# if this project was designed by a Designer.			
9. INSPECTOR ID#: 100- 19562		Name: Kurtis J Rybak	
<i>Tip: If procedure utilized is visual inspection, the inspector ID# must be provided.</i>			
10. PROCEDURE, INCLUDING ANALYTICAL METHOD, USED TO DETECT THE PRESENCE OF ASBESTOS PLM			
Name of Analytical Testing Laboratory: NVLAP			
11. ASBESTOS PROJECT MANAGER ID#: 100-		Name:	
12. AIR SAMPLING PROFESSIONAL ID#: 100-		Name:	
13. DISPOSAL SITE/LANDFILL NAME: Laraway RDF			
Address: 21233 W. Laraway Road		Contact: Greg Piersma	
City: Joliet	State: IL	Zip: 60136	Phone: (815) 423-5120
14. WASTE TRANSPORTER/NAME: Homewood Disposal			
Address: 1501 W. 175th Street		Contact: Greg Piersma	
City: Homewood	State: IL	Zip: 60136	Phone: (708) 798-1004
15. IS DEMOLITION ORDERED BY A GOVERNMENT AGENCY?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
<i>(If yes, a signed copy of Order must be attached.)</i>			
Government representative ordering the activity:			
Title:	Date of Order:	Order Demolition Date:	
16. FOR EMERGENCY RENOVATION:			
Date and hour of emergency (mm/dd/yy):		AM <input type="checkbox"/> PM <input type="checkbox"/>	
Describe sudden unplanned event. (example: boiler explosion) Explain how the event caused unsafe conditions or would cause equipment failure or an unreasonable financial burden.			
17. Description of procedures to be followed in the event that unexpected asbestos is found or previously non-friable asbestos material becomes crumbled, pulverized or reduced to powder.			
ACM Debris will be wetted. The area will be isolated with barrier tape to keep out unprotected personnel. Debris and contam. surface will be HEPA vacuumed and/or wiped. ACM will be doubled-bagged in 6 mil bags and properly disposed.			
I certify that at least one representative trained in the provisions of 40 CFR Part 61, Subpart M, shall be on site during demolition or renovation, having in his or her possession for inspection, evidence that the requisite training has been accomplished.			
CERTIFICATE # _____		NAME OF TRAINING COURSE _____	
I certify the above information is correct.			
		<u>3/17/23</u>	
Signature of Demolition/Abatement Contractor or the Owner		Date	
Any person who knowingly makes a false, fictitious, or fraudulent material statement, orally or in writing, to the Illinois EPA commits a Class 4 felony. A second or subsequent offense after conviction is a Class 3 felony. (415 ILCS 5/44(h)).			
<i>Tip: All notification forms must be hand signed and dated. Hand stamps are not acceptable. IEPA and Cook County require original signatures on their notification forms. IDPH will accept photocopies. All notifications submitted to IEPA and City of Chicago must be accompanied by the appropriate fee. There is no fee for notification to IDPH.</i>			
For Cook County Departmental Use Only.			
Date Received CCDES:		Post Mark Date:	
Inspection Fee Received:		Inspection Priority: Top <input type="checkbox"/> High <input type="checkbox"/> Low <input type="checkbox"/>	
Date(s) of Inspections:		Input Into Computer: Must be Inspected:	
Inspection Report Attached: Yes <input type="checkbox"/> No <input type="checkbox"/>		Violation Copies Attached: Yes <input type="checkbox"/> No <input type="checkbox"/>	

The Illinois EPA is authorized to require, and you shall disclose, the information requested on this Agency form utilizing this form pursuant to the Illinois Environmental Protection Act (Act), 415 ILCS 5. Failure to disclose the requisite information on this Agency form may result in your notification being denied, and/or penalties being imposed as provided for in the Act. 415 ILCS 5/42-45.

 IL Environmental Protection Agency P.O. Box 19276 MC 41 1021 N. Grand Ave East Springfield, IL 62794-9276 \$150 fee (Attach payment or Illinois E-Pay receipt if paid electronically.)	 ILLINOIS <small>SMALL BUSINESS ENVIRONMENTAL ASSISTANCE PROGRAM</small> www.ildceo.net/enviro	Submit this form to the appropriate agencies:	 IL Department of Public Health 525 W. Jefferson St Springfield, IL 62761 (FAX: 217-785-5897) Email: DPH.Asbestos@illinois.gov
 Cook County Department of Environment & Sustainability no longer accepts the combined form and all notifications must be filed with the Department at the web address below. www.cookcountyil.gov/agency/environmental-control	 Chicago Department of Public Health Permitting and Inspections 333 S. State St., Room 200 Chicago, IL 60604	Fees apply as follows: Residential Unit with less than 4 units . . . \$300.00** Residential Units with 4 units or more . . . \$450.00 Commercial/Industrial facilities \$600.00 <small>** except that asbestos abatement in residential buildings with fewer than two dwelling units are not subject to the notice and fee requirements.</small>	

STATE OF ILLINOIS DEMOLITION/RENOVATION/ASBESTOS PROJECT NOTIFICATION FORM

Environmental Protection Agency (IEPA): Projects of at least 160 sq./ft or 260 linear ft. or 1 cubic meter and all demolition projects shall be submitted to IEPA. This form shall be submitted for all original notifications and revisions to IEPA (\$150) Attach Illinois E-Pay receipt if paid electronically.

Illinois Department of Public Health (IDPH): Abatement projects greater than 3 sq./ft and or 3 linear ft. up to 160 sq./ft or 260 linear feet and all school projects shall be submitted to IDPH. This form shall be submitted for all original notifications and revisions to IDPH (no fee).

Cook County (excluding the City of Chicago):

The Department of Environment and Sustainability no longer accepts paper notifications. Visit: www.cookcountyil.gov/agency/environmental-control for electronic submission of notifications.

City of Chicago: All projects in the City of Chicago, except residential renovations in buildings with fewer than two dwelling units, must notify the City & IEPA if applicable. This form and appropriate fee shall be submitted for all notifications to the City of Chicago (see bottom pg 2 for fee amount).

Copies of this form may be found at: www.ildceo.net/enviro

Date: 3/17/23		Illinois E-Pay Authorization Code: _____				
TYPE OF NOTIFICATION: <input checked="" type="checkbox"/> original <input type="checkbox"/> demolition <input type="checkbox"/> renovation <input type="checkbox"/> cancellation <input type="checkbox"/> revision <input type="checkbox"/> ordered demolition <input type="checkbox"/> annual						
Check Type of Project Below: <i>(Check all that apply.)</i>						
<input type="checkbox"/> Friable School Project <input type="checkbox"/> Non-Friable School Floor Tile Project <input checked="" type="checkbox"/> Commercial Public Building (Friable & Non-Friable)						
Revised by: <input type="checkbox"/> Contractor <input type="checkbox"/> Owner <input type="checkbox"/> Project Designer		#of times revised: _____ List Section #'s being revised: _____				
1. FACILITY INFORMATION:						
Facility name: Commercial		School Bldg ID: _____				
Location of Asbestos Containing Material (ACM) in Structure: _____						
Bldg Size:	Sq.Ft.: 10,000	#Firs: 1	Age: 55			
Prior Use: Commercial		Present Use: Vacant				
Future Use (demo): Demolition		Address: 7612-7620 Madison Street				
City: River Forest		County: Cook Zip: 60305				
Contact: Matt Walsh		Phone: (708) 366-8500				
2. FACILITY OWNER OR SCHOOL DISTRICT: <i>(Tip: Complete for all projects Commercial/Public or Schools)</i>						
Facility Owner Name: Village of River Forest						
Address: 400 Park Avenue		City: River Forest				
State: IL		Zip: 60305				
Contact: Matt Walsh		Email: mwalsh@vrf.us				
Phone: (708) 366-8500		Copies of abatement permission and written verification certification to all building occupants and users from the building owner or school board shall be submitted for IDPH public and private school facilities as required by Section 855.350 of the IDPH Asbestos Code.				
3. ASBESTOS CONTRACTOR NAME: Husar Abatement, LTD ID#: 500-0828						
Address: 10215 Franklin Avenue		City: Franklin Park				
State: IL		Zip: 60131				
Contact: Tomasz Stogowski		Email: tomasz.husar1@gmail.com				
Phone: (847) 349-9105		4. DEMOLITION CONTRACTOR NAME:				
Address: _____		City: _____				
State: _____		Zip: _____				
Contact: _____		Email: _____				
Phone: _____		5. ABATEMENT INFORMATION:				
Is Asbestos Present?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Description of Planned Demolition or Renovation Work and Methods to be Employed Including Demolition or Renovation Techniques:						
Removal of approximately 6,450 SF of drywall joint and compound, 1,689 SF of floor tile and mastic, 460 SF of mastic only, 94 LF of TSI, 560 SF of roof flashing, 560 LF of transite ducts, 280 SF of transite panels, 10 LF of black tape wrap, 90 SF of window glaze, and 40 LF of caulk.						
Description of Work Practice(s) and Engineering Controls used to Prevent Emissions at the Demolition or Renovation Site:						
All work will be conducted in accordance with current applicable regulatory guidelines.						
6. QUANTITIES:						
	Regulated Asbestos Containing Material to be removed (RACM)	Non-friable asbestos not to be removed (demolition)		Non-friable asbestos to be removed		TOTAL ASBESTOS TO BE REMOVED
		CAT I	CAT II	CAT I	CAT II	
Pipes (Ln. Ft.):	94				610	704
Surface Area (Sq. Ft.):	7825			460	930	9529
Volume (Cu. Ft.):						
<i>Tip: CAT I non-friable ACM are asbestos-containing resilient floor coverings (vinyl asbestos tile (VAT), asphalt roofing products, packing and gaskets. All other non-friable ACM are considered CAT II non-friable ACM. (RACM) is (a) friable asbestos material, (b) Category I non-friable ACM that has become friable, (c) Category I non-friable ACM that will be or has been subjected to sanding, grinding, cutting or abrading, or (d) Category II non-friable ACM that has a high probability of becoming or has become crumbled, pulverized or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations.</i>						
7. ABATEMENT START DATE: 04/03/23		Finish Date: 04/14/23		Work hours: 07:00 AM <input checked="" type="checkbox"/> PM <input type="checkbox"/> 03:30 AM <input type="checkbox"/> PM <input checked="" type="checkbox"/>		
AND/OR DEMOLITION START DATE:		Finish Date:		Work hours: AM <input type="checkbox"/> PM <input type="checkbox"/> AM <input type="checkbox"/> PM <input type="checkbox"/>		
Working Weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Working Evenings? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No				
<i>Tip: Ten day notification requires at minimum, ten (10) working days (Monday-Friday including holidays) prior to the commencement date. Ten days begin with the US postmark date or date received in office by commercial services or hand delivery. IEPA and City of Chicago cannot accept faxed copies, however, IDPH will accept faxed submissions. Phased projects will not be accepted.</i>						

STATE OF ILLINOIS DEMOLITION/RENOVATION/ASBESTOS PROJECT NOTIFICATION FORM

Environmental Protection Agency (IEPA): Projects of at least 160 sq./ft or 260 linear ft., or 1 cubic meter and all demolition projects shall be submitted to IEPA. This form shall be submitted for all original notifications and revisions to IEPA (\$150) Attach Illinois E-Pay receipt if paid electronically.

Illinois Department of Public Health (IDPH): Abatement projects greater than 3 sq./ft. and or 3 linear ft. up to 160 sq.ft or 260 linear feet and all school projects shall be submitted to IDPH. This form shall be submitted for all original notifications and revisions to IDPH (no fee).

Cook County (excluding the City of Chicago):

The Department of Environment and Sustainability no longer accepts paper notifications. Visit: www.cookcountyil.gov/agency/environmental-control for electronic submission of notifications.

City of Chicago: All projects in the City of Chicago, except residential renovations in buildings with fewer than two dwelling units, must notify the City & IEPA if applicable. This form and appropriate fee shall be submitted for all notifications to the City of Chicago (see bottom pg 2 for fee amount).

Copies of this form may be found at: www.ildceo.net/enviro

Date: <u>3/21/23</u>		Illinois E-Pay Authorization Code: 			
TYPE OF NOTIFICATION: <input type="checkbox"/> original <input type="checkbox"/> demolition <input type="checkbox"/> renovation <input type="checkbox"/> cancellation <input checked="" type="checkbox"/> revision <input type="checkbox"/> ordered demolition <input type="checkbox"/> annual					
Check Type of Project Below: <i>(Check all that apply.)</i>					
<input type="checkbox"/> Friable School Project <input type="checkbox"/> Non-Friable School Floor Tile Project <input checked="" type="checkbox"/> Commercial Public Building (Friable & Non-Friable)					
Revised by: <input type="checkbox"/> Contractor <input type="checkbox"/> Owner <input type="checkbox"/> Project Designer #of times revised: <u>1</u> List Section #'s being revised: <u>4</u>					
1. FACILITY INFORMATION:					
Facility name: Commercial		School Bldg ID: 			
Location of Asbestos Containing Material (ACM) in Structure:					
Bldg Size:	Sq.Ft.: <u>10,000</u>	#Flrs: <u>1</u>	Age: <u>55</u>		
Prior Use: Commercial		Present Use: Vacant			
Address: <u>7612-7620 Madison Street</u>		City: <u>River Forest</u>	County: <u>Cook</u> Zip: <u>60305</u>		
Contact: <u>Matt Walsh</u>		Phone: <u>(708) 366-8500</u>			
2. FACILITY OWNER OR SCHOOL DISTRICT: <i>(Tip: Complete for all projects Commercial/Public or Schools)</i>					
Facility Owner Name: <u>Village of River Forest</u>					
Address: <u>400 Park Avenue</u>		City: <u>River Forest</u>	State: <u>IL</u> Zip: <u>60305</u>		
Contact: <u>Matt Walsh</u>		Email: <u>mwalsh@vrf.us</u>	Phone: <u>(708) 366-8500</u>		
Copies of abatement permission and written verification certification to all building occupants and users from the building owner or school board shall be submitted for IDPH public and private school facilities as required by Section 855.350 of the IDPH Asbestos Code.					
3. ASBESTOS CONTRACTOR NAME: <u>Husar Abatement, LTD</u>			ID#: <u>500-0828</u>		
Address: <u>10215 Franklin Avenue</u>		City: <u>Franklin Park</u>	State: <u>IL</u> Zip: <u>60131</u>		
Contact: <u>Tomasz Stogowski</u>		Email: <u>tomasz.husar1@gmail.com</u>	Phone: <u>(847) 349-9105</u>		
4. DEMOLITION CONTRACTOR NAME: <u>Anthem Excavation & Demolition, Inc.</u>					
Address: <u>P.O. Box 496</u>		City: <u>Itasca</u>	State: <u>IL</u> Zip: <u>60143</u>		
Contact: <u>Dan Bos</u>		Email: <u>dan bos@att.net</u>	Phone: <u>(630) 361-3094</u>		
5. ABATEMENT INFORMATION:					
		Is Asbestos Present? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
Description of Planned Demolition or Renovation Work and Methods to be Employed Including Demolition or Renovation Techniques:					
<u>Removal of approximately 6,450 SF of drywall joint and compound, 1,689 SF of floor tile and mastic, 460 SF of mastic only, 94 LF of TSI, 560 SF of roof flashing, 560 LF of transite ducts, 280 SF of transite panels, 10 LF of black tape wrap, 90 SF of window glaze, and 40 LF of caulk.</u>					
Description of Work Practices and Engineering Controls used to Prevent Emissions at the Demolition or Renovation Site:					
<u>All work will be conducted in accordance with current applicable regulatory guidelines.</u>					
6. QUANTITIES:					
	Regulated Asbestos Containing Material to be removed (RACM)	Non-friable asbestos not to be removed (demolition) CAT I CAT II		Non-friable asbestos to be removed CAT I CAT II	TOTAL ASBESTOS TO BE REMOVED
Pipes (Ln. Ft.):	<u>94</u>			<u>610</u>	<u>704</u>
Surface Area (Sq. Ft.):	<u>7825</u>				<u>9529</u>
Volume (Cu. Ft.):					
<i>Tip: CAT I non-friable ACM are asbestos-containing resilient floor coverings (vinyl asbestos tile (VAT), asphalt roofing products, packing and gaskets. All other non-friable ACM are considered CAT II non-friable ACM. (RACM) is (a) friable asbestos material, (b) Category I non-friable ACM that has become friable, (c) Category I non-friable ACM that will be or has been subjected to sanding, grinding, cutting or abrading, or (d) Category II non-friable ACM that has a high probability of becoming or has become crumbled, pulverized or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations.</i>					
7. ABATEMENT START DATE: <u>04/03/23</u>		Finish Date: <u>04/14/23</u>		Work hours: <u>07:00 AM</u> <input checked="" type="checkbox"/> <u>PM</u> <input type="checkbox"/> <u>03:30 AM</u> <input type="checkbox"/> <u>PM</u> <input checked="" type="checkbox"/>	
AND/OR DEMOLITION START DATE:		Finish Date:		Work hours: <u>AM</u> <input type="checkbox"/> <u>PM</u> <input type="checkbox"/> <u>AM</u> <input type="checkbox"/> <u>PM</u> <input type="checkbox"/>	
Working Weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Working Evenings? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
<i>Tip: Ten day notification requires at minimum, ten (10) working days (Monday-Friday including holidays) prior to the commencement date. Ten days begin with the US postmark date or date received in office by commercial services or hand delivery. IEPA and City of Chicago cannot accept faxed copies, however, IDPH will accept faxed submissions. Phased projects will not be accepted.</i>					

8. PROJECT DESIGNER ID#: 100- Name: _____
 Complete Project Designer Name and License ID# if this project was designed by a Designer.

9. INSPECTOR ID#: 100- 19562 Name: Kurtis J Rybak

Tip: If procedure utilized is visual inspection, the inspector ID# must be provided.
10. PROCEDURE, INCLUDING ANALYTICAL METHOD, USED TO DETECT THE PRESENCE OF ASBESTOS
 PLM

Name of Analytical Testing Laboratory: NVLAP

11. ASBESTOS PROJECT MANAGER ID#: 100- Name: _____

12. AIR SAMPLING PROFESSIONAL ID#: 100- Name: _____

13. DISPOSAL SITE/LANDFILL NAME: Laraway RDF
 Address: 21233 W. Laraway Road Contact: Greg Piersma
 City: Joliet State: IL Zip: 60136 Phone: (815) 423-5120

14. WASTE TRANSPORTER/NAME: Homewood Disposal
 Address: 1501 W. 175th Street Contact: Greg Piersma
 City: Homewood State: IL Zip: 60136 Phone: (708) 798-1004

15. IS DEMOLITION ORDERED BY A GOVERNMENT AGENCY? Yes No
(If yes, a signed copy of Order must be attached.)

Government representative ordering the activity:
 Title: _____ Date of Order: _____ Order Demolition Date: _____

16. FOR EMERGENCY RENOVATION:
 Date and hour of emergency (mm/dd/yy): _____ AM PM

Describe sudden unplanned event. (example: boiler explosion) Explain how the event caused unsafe conditions or would cause equipment failure or an unreasonable financial burden.

17. Description of procedures to be followed in the event that unexpected asbestos is found or previously non-friable asbestos material becomes crumbled, pulverized or reduced to powder.
 ACM Debris will be wetted. The area will be isolated with barrier tape to keep out unprotected personnel. Debris and contam. surface will be HEPA vacuumed and/or wiped. ACM will be doubled-bagged in 6 mil bags and properly disposed.

I certify that at least one representative trained in the provisions of 40 CFR Part 61, Subpart M, shall be on site during demolition or renovation, having in his or her possession for inspection, evidence that the requisite training has been accomplished.

CERTIFICATE # _____ NAME OF TRAINING COURSE _____

I certify the above information is correct.
 _____ 3/21/23
 Signature of Demolition/Abatement Contractor or the Owner Date

Any person who knowingly makes a false, fictitious, or fraudulent material statement, orally or in writing, to the Illinois EPA commits a Class 4 felony. A second or subsequent offense after conviction is a Class 3 felony. (415 ILCS 5/44(h)).

Tip: All notification forms must be hand signed and dated. Hand stamps are not acceptable. IEPA and Cook County require original signatures on their notification forms. IDPH will accept photocopies. All notifications submitted to IEPA and City of Chicago must be accompanied by the appropriate fee. There is no fee for notification to IDPH.

For Cook County Departmental Use Only.

Date Received CCDES: _____ Post Mark Date: _____ Input Into Computer: _____

Inspection Fee Received: _____ Inspection Priority: Top High Low Must be Inspected: _____

Date(s) of Inspections: _____

Inspection Report Attached: Yes No Violation Copies Attached: Yes No

The Illinois EPA is authorized to require, and you shall disclose, the information requested on this Agency form utilizing this form pursuant to the Illinois Environmental Protection Act (Act), 415 ILCS 5. Failure to disclose the requisite information on this Agency form may result in your notification being denied, and/or penalties being imposed as provided for in the Act, 415 ILCS 5/42-45.

 <p>IL Environmental Protection Agency P.O. Box 19276 MC 41 1021 N. Grand Ave East Springfield, IL 62794-9276 \$150 fee (Attach payment or Illinois E-Pay receipt if paid electronically.)</p>	 <p>Submit this form to the appropriate agencies: www.ildceo.net/enviro</p>	 <p>IL Department of Public Health 525 W. Jefferson St. Springfield, IL 62761 (FAX: 217-785-5897) Email: DPH.Asbestos@illinois.gov</p>
 <p>Cook County Department of Environment & Sustainability no longer accepts the combined form and all notifications must be filed with the Department at the web address below. www.cookcountyil.gov/agency/environmental-control</p>	 <p>Chicago Department of Public Health Permitting and Inspections 333 S. State St., Room 200 Chicago, IL 60604</p>	<p>Fees apply as follows: Residential Unit with less than 4 units . . . \$300.00** Residential Units with 4 units or more . . . \$450.00 Commercial/Industrial facilities. \$600.00 ** except that asbestos abatement in residential buildings with fewer than two dwelling units are not subject to the notice and fee requirements.</p>

STATE OF ILLINOIS DEMOLITION/RENOVATION/ASBESTOS PROJECT NOTIFICATION FORM

Environmental Protection Agency (IEPA): Projects of at least 160 sq./ft or 260 linear ft., or 1 cubic meter and all demolition projects shall be submitted to IEPA. This form shall be submitted for all original notifications and revisions to IEPA (\$150) Attach Illinois E-Pay receipt if paid electronically.

Illinois Department of Public Health (IDPH): Abatement projects greater than 3 sq./ft and or 3 linear ft. up to 160 sq.ft or 260 linear feet and all school projects shall be submitted to IDPH. This form shall be submitted for all original notifications and revisions to IDPH (no fee).

Cook County (excluding the City of Chicago):

The Department of Environment and Sustainability no longer accepts paper notifications. Visit: www.cookcountyil.gov/agency/environmental-control for electronic submission of notifications.

City of Chicago: All projects in the City of Chicago, except residential renovations in buildings with fewer than two dwelling units, must notify the City & IEPA if applicable. This form and appropriate fee shall be submitted for all notifications to the City of Chicago (see bottom pg 2 for fee amount).

Copies of this form may be found at: www.ildceo.net/enviro

Illinois E-Pay Authorization Code: _____

Date: **3/28/23**

TYPE OF NOTIFICATION: original demolition renovation cancellation revision ordered demolition annual

Check Type of Project Below: (Check all that apply.)

Friable School Project Non-Friable School Floor Tile Project Commercial Public Building (Friable & Non-Friable)

Revised by: Contractor Owner Project Designer #of times revised: **2** List Section #'s being revised: **7**

1. FACILITY INFORMATION:

Facility name: **Commercial** School Bldg ID: _____

Location of Asbestos Containing Material (ACM) in Structure: _____

Bldg Size: _____ Sq.Ft.: **10,000** #Firs: **1** Age: **55** Present Use: **Vacant**

Prior Use: **Commercial** Future Use (demo): **Demolition**

Address: **7612-7620 Madison Street** City: **River Forest** County: **Cook** Zip: **60305**

Contact: **Matt Walsh** Phone: **(708) 366-8500**

2. FACILITY OWNER OR SCHOOL DISTRICT: (Tip: Complete for all projects Commercial/Public or Schools)

Facility Owner Name: **Village of River Forest**

Address: **400 Park Avenue** City: **River Forest** State: **IL** Zip: **60305**

Contact: **Matt Walsh** Email: **mwalsh@vrf.us** Phone: **(708) 366-8500**

Copies of abatement permission and written verification certification to all building occupants and users from the building owner or school board shall be submitted for IDPH public and private school facilities as required by Section 855.350 of the IDPH Asbestos Code.

3. ASBESTOS CONTRACTOR NAME: **Husar Abatement. LTD** ID#: **500-0828**

Address: **10215 Franklin Avenue** City: **Franklin Park** State: **IL** Zip: **60131**

Contact: **Tomasz Stogowski** Email: **tomasz.husar1@gmail.com** Phone: **(847) 349-9105**

4. DEMOLITION CONTRACTOR NAME: **Anthem Excavation & Demolition, Inc.**

Address: **P.O. Box 496** City: **Itasca** State: **IL** Zip: **60143**

Contact: **Dan Bos** Email: **dan_bos@att.net** Phone: **(630) 361-3094**

5. ABATEMENT INFORMATION: Is Asbestos Present? Yes No

Description of Planned Demolition or Renovation Work and Methods to be Employed Including Demolition or Renovation Techniques:

Removal of approximately 6,450 SF of drywall joint and compound, 1,689 SF of floor tile and mastic, 460 SF of mastic only, 94 LF of TSI, 560 SF of roof flashing, 560 LF of transite ducts, 280 SF of transite panels, 10 LF of black tape wrap, 90 SF of window glaze, and 40 LF of caulk.

Description of Work Practice(s) and Engineering Controls used to Prevent Emissions at the Demolition or Renovation Site:

All work will be conducted in accordance with current applicable regulatory guidelines.

6. QUANTITIES:

	Regulated Asbestos Containing Material to be removed (RACM)	Non-friable asbestos not to be removed (demolition)		Non-friable asbestos to be removed		TOTAL ASBESTOS TO BE REMOVED
		CAT I	CAT II	CAT I	CAT II	
Pipes (Ln. Ft.):	94				610	704
Surface Area (Sq. Ft.):	7825					9529
Volume (Cu. Ft.):						


Tip: CAT I non-friable ACM are asbestos-containing resilient floor coverings (vinyl asbestos tile (VAT), asphalt roofing products, packing and gaskets. All other non-friable ACM are considered CAT II non-friable ACM. (RACM) is (a) friable asbestos material, (b) Category I non-friable ACM that has become friable, (c) Category I non-friable ACM that will be or has been subjected to sanding, grinding, cutting or abrading, or (d) Category II non-friable ACM that has a high probability of becoming or has become crumbled, pulverized or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations.

7. ABATEMENT START DATE: **04/03/23** Finish Date: **04/14/23** Work hours: **07:00 AM** **PM** **03:30 AM** **PM**






AND/OR DEMOLITION START DATE: **04/14/23** Finish Date: **06/16/23** Work hours: **07:00 AM** **PM** **03:30 AM** **PM**

Working Weekends? Yes No Working Evenings? Yes No

Tip: Ten day notification requires at minimum, ten (10) working days (Monday-Friday including holidays) prior to the commencement date. Ten days begin with the US postmark date or date received in office by commercial services or hand delivery. IEPA and City of Chicago cannot accept faxed copies, however, IDPH will accept faxed submissions. Phased projects will not be accepted.

8. PROJECT DESIGNER ID#: 100-		Name:	
Complete Project Designer Name and License ID# if this project was designed by a Designer.			
9. INSPECTOR ID#: 100- 19562		Name: Kurtis J Rybak	
<i>Tip: If procedure utilized is visual inspection, the inspector ID# must be provided.</i>			
10. PROCEDURE, INCLUDING ANALYTICAL METHOD, USED TO DETECT THE PRESENCE OF ASBESTOS PLM			
Name of Analytical Testing Laboratory: NVLAP			
11. ASBESTOS PROJECT MANAGER ID#: 100-		Name:	
12. AIR SAMPLING PROFESSIONAL ID#: 100-		Name:	
13. DISPOSAL SITE/LANDFILL NAME: Laraway RDF			
Address: 21233 W. Laraway Road		Contact: Greg Piersma	
City: Joliet	State: IL	Zip: 60136	Phone: (815) 423-5120
14. WASTE TRANSPORTER/NAME: Homewood Disposal			
Address: 1501 W. 175th Street		Contact: Greg Piersma	
City: Homewood	State: IL	Zip: 60136	Phone: (708) 798-1004
15. IS DEMOLITION ORDERED BY A GOVERNMENT AGENCY?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
<i>(If yes, a signed copy of Order must be attached.)</i>			
Government representative ordering the activity:			
Title:	Date of Order:	Order Demolition Date:	
16. FOR EMERGENCY RENOVATION:			
Date and hour of emergency (mm/dd/yy):		AM <input type="checkbox"/> PM <input type="checkbox"/>	
Describe sudden unplanned event. (example: boiler explosion) Explain how the event caused unsafe conditions or would cause equipment failure or an unreasonable financial burden.			
17. Description of procedures to be followed in the event that unexpected asbestos is found or previously non-friable asbestos material becomes crumbled, pulverized or reduced to powder.			
ACM Debris will be wetted. The area will be isolated with barrier tape to keep out unprotected personnel. Debris and contam. surface will be HEPA vacuumed and/or wiped. ACM will be doubled-bagged in 6 mil bags and properly disposed.			
I certify that at least one representative trained in the provisions of 40 CFR Part 61, Subpart M, shall be on site during demolition or renovation, having in his or her possession for inspection, evidence that the requisite training has been accomplished.			
CERTIFICATE # _____		NAME OF TRAINING COURSE _____	
I certify the above information is correct.			
		3/28/23	
Signature of Demolition/Abatement Contractor or the Owner		Date	
Any person who knowingly makes a false, fictitious, or fraudulent material statement, orally or in writing, to the Illinois EPA commits a Class 4 felony. A second or subsequent offense after conviction is a Class 3 felony. (415 ILCS 5/44(h)).			
<i>Tip: All notification forms must be hand signed and dated. Hand stamps are not acceptable. IEPA and Cook County require original signatures on their notification forms. IDPH will accept photocopies. All notifications submitted to IEPA and City of Chicago must be accompanied by the appropriate fee. There is no fee for notification to IDPH.</i>			
For Cook County Departmental Use Only.			
Date Received CCDES:		Post Mark Date:	
Inspection Fee Received:		Input Into Computer:	
Date(s) of Inspections:		Inspection Priority: Top <input type="checkbox"/> High <input type="checkbox"/> Low <input type="checkbox"/>	
Inspection Report Attached: Yes <input type="checkbox"/> No <input type="checkbox"/>		Must be Inspected:	
		Violation Copies Attached: Yes <input type="checkbox"/> No <input type="checkbox"/>	

The Illinois EPA is authorized to require, and you shall disclose, the information requested on this Agency form utilizing this form pursuant to the Illinois Environmental Protection Act (Act), 415 ILCS 9. Failure to disclose the requisite information on this Agency form may result in your notification being denied, and/or penalties being imposed as provided for in the Act, 415 ILCS 5/42-45.

 <p>IL Environmental Protection Agency P.O. Box 19276 MC 41 1021 N. Grand Ave East Springfield, IL 62794-9276 \$150 fee (Attach payment or Illinois E-Pay receipt if paid electronically.)</p>	 <p>ILLINOIS SMALL BUSINESS ENVIRONMENTAL ASSISTANCE PROGRAM www.ildceo.net/enviro</p>	<p>Submit this form to the appropriate agencies:</p>  <p>IL Department of Public Health 525 W. Jefferson St. Springfield, IL 62761 (FAX: 217-785-5897) Email: DPH.Asbestos@illinois.gov</p>
 <p>Cook County Department of Environment & Sustainability no longer accepts the combined form and all notifications must be filed with the Department at the web address below. www.cookcountylil.gov/agency/environmental-control</p>	 <p>Chicago Department of Public Health Permitting and Inspections 333 S. State St., Room 200 Chicago, IL 60604</p>	<p>Fees apply as follows: Residential Unit with less than 4 units . . . \$300.00** Residential Units with 4 units or more . . . \$450.00 Commercial/Industrial facilities. \$600.00 ** except that asbestos abatement in residential buildings with fewer than two dwelling units are not subject to the notice and fee requirements.</p>

STATE OF ILLINOIS DEMOLITION/RENOVATION/ASBESTOS PROJECT NOTIFICATION FORM

Environmental Protection Agency (IEPA): Projects of at least 160 sq./ft or 260 linear ft. or 1 cubic meter and all demolition projects shall be submitted to IEPA. This form shall be submitted for all original notifications and revisions to IEPA (\$150) Attach Illinois E-Pay receipt if paid electronically.

Illinois Department of Public Health (IDPH): Abatement projects greater than 3 sq./ft and or 3 linear ft. up to 160 sq.ft or 260 linear feet and all school projects shall be submitted to IDPH. This form shall be submitted for all original notifications and revisions to IDPH (no fee).







Cook County (excluding the City of Chicago):

The Department of Environment and Sustainability no longer accepts paper notifications. Visit: www.cookcountyil.gov/agency/environmental-control for electronic submission of notifications.

City of Chicago: All projects in the City of Chicago, except residential renovations in buildings with fewer than two dwelling units, must notify the City & IEPA if applicable. This form and appropriate fee shall be submitted for all notifications to the City of Chicago (see bottom pg 2 for fee amount).

Copies of this form may be found at: www.ildceo.net/enviro

Date: <u>3/31/23</u>		Illinois E-Pay Authorization Code: _____		
TYPE OF NOTIFICATION: <input type="checkbox"/> original <input type="checkbox"/> demolition <input type="checkbox"/> renovation <input type="checkbox"/> cancellation <input checked="" type="checkbox"/> revision <input type="checkbox"/> ordered demolition <input type="checkbox"/> annual				
Check Type of Project Below: <i>(Check all that apply.)</i>				
<input type="checkbox"/> Friable School Project <input type="checkbox"/> Non-Friable School Floor Tile Project <input checked="" type="checkbox"/> Commercial Public Building (Friable & Non-Friable)				
Revised by: <input type="checkbox"/> Contractor <input type="checkbox"/> Owner <input type="checkbox"/> Project Designer #of times revised: <u>3</u> List Section #'s being revised: <u>7</u>				
1. FACILITY INFORMATION:				
Facility name: <u>Commercial</u>		School Bldg ID: _____		
Location of Asbestos Containing Material (ACM) in Structure: _____				
Bldg Size:	Sq.Ft.: <u>10,000</u>	#Flrs: <u>1</u>	Age: <u>55</u>	
Prior Use: <u>Commercial</u>		Present Use: <u>Vacant</u>		
Address: <u>7612-7620 Madison Street</u>		City: <u>River Forest</u>	County: <u>Cook</u> Zip: <u>60305</u>	
Contact: <u>Matt Walsh</u>		Phone: <u>(708) 366-8500</u>		
2. FACILITY OWNER OR SCHOOL DISTRICT: <i>(Tip: Complete for all projects Commercial/Public or Schools)</i>				
Facility Owner Name: <u>Village of River Forest</u>				
Address: <u>400 Park Avenue</u>		City: <u>River Forest</u>	State: <u>IL</u> Zip: <u>60305</u>	
Contact: <u>Matt Walsh</u>		Email: <u>mwalsh@vrf.us</u>	Phone: <u>(708) 366-8500</u>	
Copies of abatement permission and written verification certification to all building occupants and users from the building owner or school board shall be submitted for IDPH public and private school facilities as required by Section 855.350 of the IDPH Asbestos Code.				
3. ASBESTOS CONTRACTOR NAME: <u>Husar Abatement, LTD</u>		ID#: <u>500-0828</u>		
Address: <u>10215 Franklin Avenue</u>		City: <u>Franklin Park</u>	State: <u>IL</u> Zip: <u>60131</u>	
Contact: <u>Tomasz Stogowski</u>		Email: <u>tomasz.husar1@gmail.com</u>	Phone: <u>(847) 349-9105</u>	
4. DEMOLITION CONTRACTOR NAME: <u>Anthem Excavation & Demolition, Inc.</u>				
Address: <u>P.O. Box 496</u>		City: <u>Itasca</u>	State: <u>IL</u> Zip: <u>60143</u>	
Contact: <u>Dan Bos</u>		Email: <u>dan_bos@att.net</u>	Phone: <u>(630) 361-3094</u>	
5. ABATEMENT INFORMATION:				
		Is Asbestos Present?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Description of Planned Demolition or Renovation Work and Methods to be Employed Including Demolition or Renovation Techniques:				
<u>Removal of approximately 6,450 SF of drywall joint and compound, 1,689 SF of floor tile and mastic, 460 SF of mastic only, 94 LF of TSI, 560 SF of roof flashing, 560 LF of transite ducts, 280 SF of transite panels, 10 LF of black tape wrap, 90 SF of window glaze, and 40 LF of caulk.</u>				
Description of Work Practice(s) and Engineering Controls used to Prevent Emissions at the Demolition or Renovation Site:				
<u>All work will be conducted in accordance with current applicable regulatory guidelines.</u>				
6. QUANTITIES:				
	Regulated Asbestos Containing Material to be removed (RACM)	Non-friable asbestos not to be removed (demolition) CAT I	Non-friable asbestos to be removed CAT II	TOTAL ASBESTOS TO BE REMOVED
Pipes (Ln. Ft.):	<u>94</u>		<u>610</u>	<u>704</u>
Surface Area (Sq. Ft.):	<u>7825</u>			<u>9529</u>
Volume (Cu. Ft.):				
<i>Tip: CAT I non-friable ACM are asbestos-containing resilient floor coverings (vinyl asbestos tile (VAT), asphalt roofing products, packing and gaskets. All other non-friable ACM are considered CAT II non-friable ACM. (RACM) is (a) friable asbestos material, (b) Category I non-friable ACM that has become friable, (c) Category I non-friable ACM that will be or has been subjected to sanding, grinding, cutting or abrading, or (d) Category II non-friable ACM that has a high probability of becoming or has become crumbled, pulverized or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations.</i>				
7. ABATEMENT START DATE: <u>04/03/23</u>		Finish Date: <u>04/14/23</u>	Work hours: <u>07:00 AM</u> <input checked="" type="checkbox"/> PM <input type="checkbox"/> <u>03:30 AM</u> <input type="checkbox"/> PM <input checked="" type="checkbox"/>	
AND/OR DEMOLITION START DATE: <u>04/14/23</u>		Finish Date: <u>06/16/23</u>	Work hours: <u>07:00 AM</u> <input checked="" type="checkbox"/> PM <input type="checkbox"/> <u>03:30 AM</u> <input type="checkbox"/> PM <input checked="" type="checkbox"/>	
Working Weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Working Evenings? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		
<i>Tip: Ten day notification requires at minimum, ten (10) working days (Monday-Friday including holidays) prior to the commencement date. Ten days begin with the US postmark date or date received in office by commercial services or hand delivery. IEPA and City of Chicago cannot accept faxed copies, however, IDPH will accept faxed submissions. Phased projects will not be accepted.</i>				

8. PROJECT DESIGNER ID#: 100-		Name:	
Complete Project Designer Name and License ID# if this project was designed by a Designer.			
9. INSPECTOR ID#: 100- 19562		Name: Kurtis J Rybak	
<i>Tip: If procedure utilized is visual inspection, the inspector ID# must be provided.</i>			
10. PROCEDURE, INCLUDING ANALYTICAL METHOD, USED TO DETECT THE PRESENCE OF ASBESTOS			
PLM			
Name of Analytical Testing Laboratory: NVLAP			
11. ASBESTOS PROJECT MANAGER ID#: 100-		Name:	
12. AIR SAMPLING PROFESSIONAL ID#: 100-		Name:	
13. DISPOSAL SITE/LANDFILL NAME: Laraway RDF			
Address: 21233 W. Laraway Road		Contact: Greg Piersma	
City: Joliet	State: IL	Zip: 60136	Phone: (815) 423-5120
14. WASTE TRANSPORTER/NAME: Homewood Disposal			
Address: 1501 W. 175th Street		Contact: Greg Piersma	
City: Homewood	State: IL	Zip: 60136	Phone: (708) 798-1004
15. IS DEMOLITION ORDERED BY A GOVERNMENT AGENCY? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
<i>(If yes, a signed copy of Order must be attached.)</i>			
Government representative ordering the activity:			
Title:	Date of Order:	Order Demolition Date:	
16. FOR EMERGENCY RENOVATION:			
Date and hour of emergency (mm/dd/yy):		AM <input type="checkbox"/> PM <input type="checkbox"/>	
Describe sudden unplanned event. (example: boiler explosion) Explain how the event caused unsafe conditions or would cause equipment failure or an unreasonable financial burden.			
17. Description of procedures to be followed in the event that unexpected asbestos is found or previously non-friable asbestos material becomes crumbled, pulverized or reduced to powder.			
ACM Debris will be wetted. The area will be isolated with barrier tape to keep out unprotected personnel. Debris and contam. surface will be HEPA vacuumed and/or wiped. ACM will be doubled-bagged in 6 mil bags and properly disposed.			
I certify that at least one representative trained in the provisions of 40 CFR Part 61, Subpart M, shall be on site during demolition or renovation, having in his or her possession for inspection, evidence that the requisite training has been accomplished.			
CERTIFICATE # _____		NAME OF TRAINING COURSE _____	
I certify the above information is correct.			
		3/31/23	
Signature of Demolition/Abatement Contractor or the Owner		Date	
Any person who knowingly makes a false, fictitious, or fraudulent material statement, orally or in writing, to the Illinois EPA commits a Class 4 felony. A second or subsequent offense after conviction is a Class 3 felony. (415 ILCS 5/44(h)).			
<i>Tip: All notification forms must be hand signed and dated. Hand stamps are not acceptable. IEPA and Cook County require original signatures on their notification forms. IDPH will accept photocopies. All notifications submitted to IEPA and City of Chicago must be accompanied by the appropriate fee. There is no fee for notification to IDPH.</i>			
For Cook County Departmental Use Only.			
Date Received CCDES:		Post Mark Date:	Input Into Computer:
Inspection Fee Received:	Inspection Priority: Top <input type="checkbox"/> High <input type="checkbox"/> Low <input type="checkbox"/>		Must be Inspected:
Date(s) of Inspections:			
Inspection Report Attached: Yes <input type="checkbox"/> No <input type="checkbox"/>		Violation Copies Attached: Yes <input type="checkbox"/> No <input type="checkbox"/>	
The Illinois EPA is authorized to require, and you shall disclose, the information requested on this Agency form utilizing this form pursuant to the Illinois Environmental Protection Act (Act), 415 ILCS 5. Failure to disclose the requisite information on this Agency form may result in your notification being denied, and/or penalties being imposed as provided for in the Act, 415 ILCS 5/42-45.			
 IL Environmental Protection Agency P.O. Box 19276 MC 41 1021 N. Grand Ave East Springfield, IL 62794-9276 \$150 fee (Attach payment or Illinois E-Pay receipt if paid electronically.)	 ILLINOIS SMALL BUSINESS ENVIRONMENTAL ASSISTANCE PROGRAM www.ildceo.net/enviro	Submit this form to the appropriate agencies:	 IL Department of Public Health 525 W. Jefferson St. Springfield, IL 62761 (FAX: 217-785-5897) Email: DPH.Asbestos@illinois.gov
 Cook County Department of Environment & Sustainability no longer accepts the combined form and all notifications must be filed with the Department at the web address below. www.cookcountyil.gov/agency/environmental-control/	 Chicago Department of Public Health Permitting and Inspections 333 S. State St., Room 200 Chicago, IL 60604	Fees apply as follows: Residential Unit with less than 4 units . . . \$300.00** Residential Units with 4 units or more . . . \$450.00 Commercial/Industrial facilities \$600.00 ** except that asbestos abatement in residential buildings with fewer than two dwelling units are not subject to the notice and fee requirements	

N.E.D.

Northern Environmental Development, Inc.

2000 West Carroll, Chicago, Illinois 60612 phone (312) 850-9010 fax (312) 850-9050

NEDChicago.com

7612 – 20 W Madison River Forest, Il
Post Abatement Photo log



7618 W Madison River Forest, Il
Exterior Roof Flashing removed



7612 W Madison River Forest, Il
2nd floor vinyl flooring removed



7612 W Madison River Forest, Il
2nd floor vinyl flooring removed



7618 W Madison River Forest, II
Transite walls removed from vault



7618 W Madison River Forest, II
transite flue and tape wrap insulation
removed



7618 W Madison River Forest, II
transite air ducts removed



7618 W Madison River Forest, II
Exterior door and window caulk
removed



7620 W Madison River Forest, II
Drywall wall board and joint
compound removed



7620 W Madison River Forest, II
Vinyl floor tiles and black mastic
removed



7620 W Madison River Forest, II
Vinyl floor tiles and black mastic
removed



7620 W Madison River Forest, II
Pipe sleeve and mud furring
insulations removed



7620 W Madison River Forest, II
Vinyl floor tiles, black mastic, and
drywall wallboard and joint
compound removed



7620 W Madison River Forest, Il
Pipe sleeve and mud fitting
insulations removed